

## JOB REPORT



**SITE:** Loevesteinse Randweg Schiphol Nederland  
1118EK Haarlemmermeer  
NL

**SUBMITTED BY:** Anonymous  
**SUBMISSION DATE:** 2025-11-04  
**DRAFT:** 18/11/2025 – Version 1

CONTENTS

1. PROJECT OVERVIEW .....1

1.1 Recycling Parameters .....1

1.2 Layer Composition .....1

1.3 BSM Mix Details .....1

1.4 Paving & Compaction .....1

2. EXECUTION & RESULTS .....2

3. LONG-TERM PERFORMANCE (OPTIONAL) .....2

4. SITE IMPRESSIONS (OPTIONAL) .....2

5. PHOTOS .....2

## 1. PROJECT OVERVIEW

<b>Traffic information</b>	Road towards 2 large long-term parking area's for the Schiphol Airport. Traffic load is app. 3,1 MESA (axle loads of 100 kN)
<b>Job site length (m)</b>	825
<b>Job site width (m)</b>	6
<b>Job description</b>	recycling existing inhomogenous pavement where upper part of pavenement is recycled to a BSM binder layer on top of remaining existing asphalt pavement. In addition in one subsection thick concrete slabs were replaced by mix-in-plant BSM from asphalt mixing plant in Amsterdam
<b>Machines used</b>	Milling Machine; Paver; Cold Recycler; Roller

### 1.1 Recycling Parameters

<b>Cold recycling width (m)</b>	6
<b>Max. recycling width of PS (m)</b>	3.2
<b>Working depth (mm)</b>	130
<b>Final recycled paved layer thickness (mm)</b>	155
<b>Final paved project size (m<sup>2</sup>)</b>	4900
<b>Tonnage produced on the job (t)</b>	1530

### 1.2 Layer Composition

<b>Unbound granular base (mm)</b>	200
<b>Asphalt base-wearing course (AC) (mm)</b>	260

### 1.3 BSM Mix Details

<b>Cement (%)</b>	1
<b>Lime (%)</b>	-
<b>Bitumen (%)</b>	2.2
<b>Process water (%)</b>	4.5

### 1.4 Paving & Compaction

<b>Paver</b>	Vogele Super 1900-5i
<b>Screed type</b>	tamper+vibratory
<b>Tamper stroke (mm)</b>	8

<b>Basic width (m)</b>	3
<b>Max. width (m)</b>	6
<b>Max. width incl. extensions (m)</b>	10
<b>Material hopper capacity</b>	8 ton or 18 ton with insert box
<b>Laydown rate (t/h)</b>	125
<b>Roller type</b>	Hamm HD140i + Hamm HP180i

## 2. EXECUTION & RESULTS

recycling in 2 consecutive days in May 2024. Heavy rainfall in night between working days. Therefore 2nd day less compaction water. Concerns on specific subsection which thicker working depth were rainwater would hinder curing. Extra monitoring on this subsection did not reveal any issues in the first 17 months. Asphalt surface layer applied 2 days after end of recycling. For recycling help (CRi incl experienced personnel) from Danish contractor Arkil. Road is considerably heavier trafficked then designed for due to construction work elsewhere on Schiphol site but still no deformation after 16 months.

## 3. LONG-TERM PERFORMANCE (OPTIONAL)

Extra monitoring since road is considerably heavier trafficked than designed for. Good study case for (unintentional) heavy industrial application of BSM.

## 4. SITE IMPRESSIONS (OPTIONAL)

Information not supplied

## 5. PHOTOS

